

## **Chambal Fertilisers and Chemicals Limited**

### **CFG3 Project Status (Feb 2018)**

CFG3 project (CFCL Unit-III plants) is in advanced stage of implementation. Overall project progress is **95.22%**. CFCL has applied for Consent to operate (CTO) for Unit-III plants to Rajasthan State Pollution Control Board (RSPCB) vide application dated 25-Aug-2017.

Detailed status is as below:

1. Project implementation has completed **25 months** for OSBL scope (out of contractual 27 months) and **23.5 months** for ISBL scope (out of contractual 34 months).
2. Site construction work on civil foundations, under-ground piping and buildings is completed. Laying of above-ground (A/G) piping is in progress.
3. Power was charged to cooling tower sub-station, UPH sub-station and RO/ZLD sub-station during this month. Now, all sub-stations in CFG3 plants are live.
4. OSBL packages like raw water pipeline, raw water treatment plant (RWPT), ETP augmentation section, Gas turbine generator, SPG cooling water system and plant air/instrument air system are ready for operation. Now, focus is on completion of Ammonia-urea cooling towers, RO/ZLD units and DG set packages within March/April 2018.
5. Owners' scope work on augmentation of infrastructure to handle enhanced road dispatches and Urea silo roof hanger supports strengthening is under progress.